



BOSTON WATER & SEWER COMMISSION
SOUTH BOSTON SEWER SEPARATION PROJECT
Contract No. 21-309-012
CWSRF NO. 7012
Report for February 1 through February 29, 2024



OVERALL PROJECT UPDATE

The Boston Water and Sewer Commission's (the Commission) South Boston Sewer Separation Project involves separating the combined sewer system in South Boston. The purpose of this project is to reduce pollution levels in Boston Harbor by substantially decreasing the number and volume of Combined Sewer Overflows (CSOs) into Fort Point Channel and Boston Harbor. The separation project is being undertaken by the Commission in association with the Massachusetts Water Resources Authority (MWRA).

The South Boston Sewer Separation Project encompasses an area roughly delineated by Interstate 93 to the west, West Broadway, and West Second Street to the north and east, G Street to the east, and Devine Way to the south. Land use in the project area is characterized by residential neighborhoods; light industrial and large commercial buildings and complexes; small business and retail districts; civic, cultural, and educational facilities; and transportation-related sites.

CONTRACT 2 UPDATE THROUGH FEBRUARY 29, 2024

Over the month of February, the contractor completed sewer and drain installation on Ewer Street from Damrell Street. They also commenced sewer installation on D Street from Dorchester Avenue towards Old Colony Avenue.

ONGOING AND UPCOMING WORK

The contractor will continue with sewer installation on D Street, working towards Old Colony Avenue. Additionally, the contractor will remobilize a second crew to Damrell Street to complete sewer and drain installation from Ewer Street towards Old Colony Avenue.



A view into a D Street sewer manhole.



D Street sewer trench and abandoned gas pipe removal.



Contractor: Fed. Corp., Dedham, Massachusetts
Status as of February 29, 2024

Contract No. 21-309-012
CWSRF NO.7012

**MAJOR PROGRESS ITEMS – LINEAR FEET
(LF) AND % INSTALLED TO DATE**

12" – 48" Drain	1067 LF	17.14%
10" – 24" Sewer	814 LF	11.76%
4" – 20" Water Main	3918 LF	33.65%

SCHEDULING SUMMARY

Notice to Proceed: 09/11/2023
Work Commenced: 09/12/2023
Anticipated Completion Date: 04/06/2026

SCHEDULE ASSESSMENT

The contractor has completed sixty-nine of the contracted 400 working days and 82.75% of time remaining.

**PUBLIC AFFAIRS: COMPLAINTS RECEIVED
VIA EMAIL AND PHONE (PROJECT TOTAL)**

Parking/access	2
Loss/discoloration of water, or low pressure	1
Sewer break/back up	0
Noise/dust/debris	0
Damage	1
Other	4
Project Total	8

**PUBLIC AFFAIRS: CALLS REGARDING OTHER
UTILITIES' WORK OR FACILITIES'
ACTIVITIES**

Parking/access and other issues	0
Other Total	0

SAFETY

Incidents reported this period	0
Incidents reported to-date	0



Sewer Trench on D Street