

**Boston Water and Sewer Commission Reserved Channel Sewer Separation Project**  
**Contract No. 06-206-003**  
**Final Design and Construction Contract Schedule**

Name	Start	Finish	2008	2009	2010	2011	2012	2013	2014	2015
			<b>Final Design Phase</b>							
<b>Final CSO Design Contracts</b>	02/18/08	12/02/11								
Contract 1 Outfall Restoration	02/18/08	05/29/09								
Contract 2 Separation Contract (080 Area)	02/18/08	01/05/09								
Contract 3A Separation Contract (076 (E) Area)	10/20/08	02/26/10								
Contract 3B Separation Contract (078/079 (N) Area)	10/20/08	04/16/10								
Contract 4 Separation Contract (078/079 (S) & 076 (W) Area)	04/19/10	04/01/11								
Contract 5 Sewer Rehab. Contract (Sewer Cleaning/Lining)	04/04/11	12/02/11								
<b>Downspout Disconnect Contract</b>	03/02/09	02/12/10								
Contract 6	03/02/09	02/12/10								
<b>Pavement Restoration Contracts</b>	06/11/09	09/30/11								
Contract 7	06/11/09	01/01/10								
Contract 8	03/01/11	09/30/11								
<b>Construction Phase</b>	04/06/09	11/06/15								
<b>CSO Separation Contracts</b>	04/06/09	07/01/14								
Contract 1 Outfall Restoration	09/01/09	12/01/10								
Contract 2 Separation (080 Area)	04/06/09	06/01/11								
Contract 3A Separation (076 (E) Area)	05/03/10	12/03/12								
Contract 3B Separation (078/079 (N) Area)	06/01/10	12/04/13								
Contract 4 Separation (078/079 (S) & 076 (W) Area)	09/01/11	12/04/13								
Contract 5 Sewer Rehab. (Sewer Cleaning/Lining)	09/02/13	07/01/14								
<b>Downspout Disconnection Contract</b>	04/01/10	12/02/11								
Contract 6	04/01/10	12/02/11								
<b>Permanent Paving Contracts</b>	04/01/10	11/06/15								
Contract 7	04/01/10	12/05/12								
Contract 8	04/01/13	11/06/15								

Design Construction Summary