



# INSTALLATION OF NEW STORM DRAINS, SANITARY SEWERS AND WATER MAINS IN SOUTH BOSTON – CONTRACT 1



Contractor: Fed. Corp., Dedham, Massachusetts  
Status as of March 31, 2022

Contract No. 20-309-012

## MAJOR PROGRESS ITEMS – LINEAR FEET (LF) AND % INSTALLED TO DATE

12" – 48" Drain	1,908 LF	34.07%
10" – 24" Sewer	2,030 LF	23.04%
4" – 20" Water Main	0 LF	0%

## SCHEDULING SUMMARY

Notice to Proceed: 07/06/2021  
Work Commenced: 08/10/2021  
Completion Date: 02/13/2023

## SCHEDULE ASSESSMENT

The contractor has completed 121 of 400 working days with 30.25% of time used and 69.75% of time remaining.

## PUBLIC AFFAIRS: COMPLAINTS RECEIVED VIA EMAIL AND PHONE (PROJECT TOTAL)

Parking/access	0
Loss/discoloration of water, or low pressure	0
Sewer break/back up	0
Noise/dust/debris	0
Damage	0
Other	2

**Project Total** **2**

## PUBLIC AFFAIRS: CALLS REGARDING OTHER UTILITIES' WORK OR FACILITIES' ACTIVITIES

Parking/access and other issues	0
<b>Other Total</b>	<b>0</b>

## SAFETY

Incidents reported this period	0
<b>Incidents reported to- date</b>	<b>0</b>



*Drain line installation on Silver Street  
from Dorchester Avenue*