



**BOSTON WATER & SEWER COMMISSION  
SOUTH BOSTON SEWER SEPARATION PROJECT**

**Contract No. 22-309-012  
CWSRF NO. 7012**

**Report for February 1 through February 28, 2025**



## OVERALL PROJECT UPDATE

The Boston Water and Sewer Commission's (the Commission) South Boston Sewer Separation Project involves separating the combined sewer system in South Boston. The purpose of this project is to reduce pollution levels in Boston Harbor by substantially decreasing the number and volume of Combined Sewer Overflows (CSOs) into Fort Point Channel and Boston Harbor. The separation project is being undertaken by the Commission in association with the Massachusetts Water Resources Authority (MWRA).

The South Boston Sewer Separation Project encompasses an area roughly delineated by Interstate 93 to the west, West Broadway, and West Second Street to the north and east, G Street to the east, and Devine Way to the south. Land use in the project area is characterized by residential neighborhoods; light industrial and large commercial buildings and complexes; small business and retail districts; civic, cultural, and educational facilities; and transportation-related sites.

## CONTRACT 3 UPDATE THROUGH FEBRUARY 28, 2025

Over the month of February, the contractor continued providing submittals for approval and interpreting and coordinating information observed from completed test pit excavations for utility verifications on Bowen Street, Tudor Street, F Street, West Fifth Street and West Fourth Street. Additionally, Contractor has mobilized to West Seventh Street for the installation of sewer manhole at West Seventh Street and Dorchester Street.

## ONGOING AND UPCOMING WORK

The contractor will be sliplining several pipe segments in the contract area, the contractor will clean and televise pipe segments on West Seventh Street, Tudor Street and Bowen Street, and continuing sewer, drain and water work in the intersection of West Seventh Street and D Street.



*Test Pit #1*



*Test Pit #2*



Contractor: P. Gioioso & Sons, Inc., Hyde Park, Massachusetts  
Status as of February 28, 2025

Contract No. 22-309-012  
CWSRF NO.7012

**MAJOR PROGRESS ITEMS – LINEAR FEET  
(LF) AND % INSTALLED TO DATE**

12" – 48" Drain	9550 LF	0.00%
10" – 24" Sewer	11060 LF	0.00%
4" – 30" Water Main	11675 LF	0.00%

**SCHEDULING SUMMARY**

Notice to Proceed: 10/07/2024  
Work Commenced: 10/07/2024  
Anticipated Completion Date: 03/11/2027

**SCHEDULE ASSESSMENT**

The contractor has completed 14 of the contracted  
600 working days and 97.67% of time remaining