

**October UPDATE**

Contractor: D'Allessandro Corp.

Contract NO. 16-308-005

**Scope of Work:**

Install 2650 LF of 16" Water Main on Albany Street  
Tide Gate Installation to Commence Winter 2018

**Work completed in September 2018:**

Installed 462 LF of 16" Water Main Between #443 Albany Street and Thayer Street (88% Complete)

**Upcoming Work in October 2018:**

Continue Water Main Installation Between Thayer Street and East Berkeley Street.

**Projected Water Main Completion:** Nov 1<sup>st</sup>



**Installing Water Main  
Albany Street**



**Installing Water Main  
Albany Street Near  
East Berkeley Street**

**Construction Contacts**

**For Additional Information Contact:**

**Commission:**

Director of Construction: Irene McSweeney 617-989-7447

Project Engineer: Chris Dzidek 617-989-7453

Inspector: Dan Day 617-719-6612

**Contractor:** D'Allessandro Corp.

Project Manager Derek Grossi 508-559-6400

**24/7 Emergency:** BWSC 617-989-7000

We appreciate your patience and cooperation  
as we complete this difficult work.

**Temporary paving is installed as work progresses.**

**Permanent paving generally occurs 3-6 months after completion of infrastructure work.**

For additional information about this project and other BWSC programs, please visit [www.bwsc.org](http://www.bwsc.org), or follow us on Twitter, Facebook, and Nextdoor.