



**Boston Water and Sewer Commission**

## **NORTH END II UPDATE**

### **Water & Sewerage Works Improvement Project**

**December 4, 2017**

#### **December UPDATE**

**Contractor: D'Allessandro Corp.**

**Contract NO. 15-309-007**

#### Work Completed in November 2017:

**Baldwin Place            Water Main Installation Complete**

**Jerusalem Place        Water Main Installation Complete**

#### Upcoming Work in January 2018:

**North Street            Sewer Liner Installation**

**Sheafe Street          Sewer Liner Installation**

**Permanent restoration of roadway and sidewalks to be completed in the of Spring/Summer 2018.**



**Water Gate  
Snow Hill Street**



**Sewer Manhole  
Snow Hill Street**

#### **Construction Contacts**

**For Additional Information contact:**

#### **Commission:**

Director of Construction:	Irene McSweeney	617-989-7447
Project Engineer:	Chris Dzidek	617-989-7453
Inspector:	Rich Petrillo	617-828-5241

#### **Contractor: D'Allessandro Corp**

Project Manager	Derek Grossi	508-559-6400
-----------------	--------------	--------------

#### **24/7 Emergency:**

BWSC	617-989-7000
------	--------------

We appreciate your patience and cooperation as we complete this difficult work.

**THE FOLLOWING PROVIDES AN UPDATE OF COMPLETED WORK AND WORK REMAINING:**

**Completed Liner Work**

<b>Limits</b>		<b>Date Completed</b>	<b>Scope</b>
North Square	North Street to Prince Street	2/6/17	12" CS
North Street	Richmond Street to Sun Court Street	2/21/17	24" CS

**Completed Relay Work**

<b>Limits</b>		<b>Date Completed</b>	<b>Scope</b>
North Square	North Street to Prince Street	12/1/16	12" CS
North Street	Richmond Street to Sun Court Street	11/6/17	18" CS, 8" WM, 12" WM
Sheafe Street	Snow Hill to Building #24	1/20/17	15" CS
Richmond Street	Hanover Street to Fulton Street	10/3/17	15" CS, 8" WM, 12" WM
Hanover Street	Charter Street and Hanover Avenue	4/20/17	16" WM
Hull Street		5/4/17	15" CS
Hanover Avenue		7/27/17	12" CS, 8" WM
Sun Court Street	Moon Street to North Street	8/1/17	12" CS, 8" WM
Snow Hill Street	Hull Street to Prince Street	10/12/17	15" CS, 10" CS 12" WM
Baldwin Place	Salem Street to End	11/30/17	8" WM

**Water, Drain, Sewer Installation**

**Remaining Liner Work**

<b>Limits</b>		<b>Projected Completion</b>	<b>Scope</b>
North Street	Richmond Street to Quincy Court	Jan 2018	12" CS
Sheafe Street	Snow Hill to Building #24	Jan 2018	20" CS

CS = Combined Sewer  
WM = Water Main