



Boston Water and Sewer Commission

NORTH END II UPDATE

Water & Sewerage Works Improvement Project

December 4, 2017

December UPDATE

Contractor: D'Allessandro Corp.

Contract NO. 15-309-007

Work Completed in November 2017:

Baldwin Place Water Main Installation Complete

Jerusalem Place Water Main Installation Complete

Upcoming Work in January 2018:

North Street Sewer Liner Installation

Sheafe Street Sewer Liner Installation

Permanent restoration of roadway and sidewalks to be completed in the of Spring/Summer 2018.



**Water Gate
Snow Hill Street**



**Sewer Manhole
Snow Hill Street**

Construction Contacts

For Additional Information contact:

Commission:

Director of Construction:	Irene McSweeney	617-989-7447
Project Engineer:	Chris Dzidek	617-989-7453
Inspector:	Rich Petrillo	617-828-5241

Contractor: D'Allessandro Corp

Project Manager	Derek Grossi	508-559-6400
-----------------	--------------	--------------

24/7 Emergency:

BWSC	617-989-7000
------	--------------

We appreciate your patience and cooperation as we complete this difficult work.

THE FOLLOWING PROVIDES AN UPDATE OF COMPLETED WORK AND WORK REMAINING:

Completed Liner Work

Limits		Date Completed	Scope
North Square	North Street to Prince Street	2/6/17	12" CS
North Street	Richmond Street to Sun Court Street	2/21/17	24" CS

Completed Relay Work

Limits		Date Completed	Scope
North Square	North Street to Prince Street	12/1/16	12" CS
North Street	Richmond Street to Sun Court Street	11/6/17	18" CS, 8" WM, 12" WM
Sheafe Street	Snow Hill to Building #24	1/20/17	15" CS
Richmond Street	Hanover Street to Fulton Street	10/3/17	15" CS, 8" WM, 12" WM
Hanover Street	Charter Street and Hanover Avenue	4/20/17	16" WM
Hull Street		5/4/17	15" CS
Hanover Avenue		7/27/17	12" CS, 8" WM
Sun Court Street	Moon Street to North Street	8/1/17	12" CS, 8" WM
Snow Hill Street	Hull Street to Prince Street	10/12/17	15" CS, 10" CS 12" WM
Baldwin Place	Salem Street to End	11/30/17	8" WM

Water, Drain, Sewer Installation

Remaining Liner Work

Limits		Projected Completion	Scope
North Street	Richmond Street to Quincy Court	Jan 2018	12" CS
Sheafe Street	Snow Hill to Building #24	Jan 2018	20" CS

CS = Combined Sewer
WM = Water Main