

July UPDATE

Contractor: Umbro & Sons Construction
Contract No. 17-308-004

Work completed in June 2018:

Cross Street: Completed 12" Water Main
Completed 16" Water Main

Upcoming Work in July 2018:

Blackstone St: Begin bypass Installation



Fenced in Work Zone - Typical Cross Street



Utility Conflicts During Water Main Installation Cross Street

Construction Contacts

For Additional Information contact:

Commission:

Director of Construction:	Irene McSweeney	617-989-7447
Project Engineer:	Chris Dzidek	617-989-7453
Inspector:	Mike Sferrazza	617-828-5148

Contractor: Umbro & Sons Construction

Project Manager	Joseph Umbro Sr.	617-427-0030
-----------------	------------------	--------------

<u>24/7 Emergency:</u>	BWSC	617-989-7000
-------------------------------	------	--------------

We appreciate your patience and cooperation as we complete this difficult work.

Permanent paving generally occurs 3-6 months after completion of infrastructure work. Sidewalk restoration is being coordinated with MassDOT ramp project.

For additional information about this project and other BWSC programs, please visit www.bwsc.org, or follow us on Twitter, Facebook, and Nextdoor.

THE FOLLOWING PROVIDES AN UPDATE OF COMPLETED WORK AND WORK REMAINING:

Water, Drain, Sewer Installation

<u>Ongoing Work</u>	<u>Scope</u>	<u>Completed</u>	<u>Total</u>	<u>Percent Complete</u>
Blackstone Street	12" & 16" WM	0	950 LF	0%

<u>Completed Work</u>	<u>Scope</u>	<u>Limits</u>	<u>Date Completed</u>
Cross Street	12" & 16" WM	Hanover Street to Endicott Street	6/27/18

<u>Remaining Contract Work</u>	<u>Scope</u>	<u>Limits</u>	<u>Expected Completion</u>
Endicott Street	12" WM 15" SS	Morton Street to Coper Street	Nov 18

SD = Storm Drain
SS = Sanitary Sewer
WM = Water Main

Schedule subject to change