

RESERVED CHANNEL SEWER SEPARATION PROJECT



Contractor: LM Holdings, LLC, Westford, MA
Status as of: September 11, 2009

Contract No.: 08-309-009

Update

The contractor continues construction activities on East First Street and East Second Street. The project team is coordinating closely with National Grid, Verizon, NSTAR, Comcast and the MBTA regarding their utility infrastructures, and with the MBTA for bus route modifications. Coordination with Massport/Conley Terminal is ongoing to maintain access during construction on East First Street. The team continued coordination for the September 12 Ollie Road Race to minimize impacts. The first quarterly update will be issued in September.

Progress/Work Completed (since 8/21/09)

- Completed water main installation in East First Street
- Completed sewer connection in East First Street at P Street and began sewer installation in East First Street
- Began sewer installation in East Second Street at O Street and P Street

Major Progress Items – Linear feet (LF) and % installed to date (project totals)

• 15" sanitary sewer	497 LF, 16%
• 16" sanitary sewer	18 LF, 36%
• 60" storm drain	497 LF, 90%
• 66" storm drain	219 LF, 73%
• 12" water main	389 LF, 46%

Ongoing and Upcoming Work

- Continue installing sewer on East First Street
- Continue installing sewer on East Second Street
- Line sewers contract-wide

Scheduling Summary

Notice to Proceed:	5/26/2009
Work commenced:	5/27/2009
Completion Date:	3/16/2011

Schedule Assessment

The contractor has completed 86 of 450 contract working days, with approximately 81% of time remaining.

Safety

Incidents Reported this Period	0
Total Incidents To-Date	0

Public Affairs: Complaints Received via Email and Phone (project total)

Parking/access	0
Loss/discoloration of water, or low pressure	2
Sewer break/back up	0
Noise/dust/debris	0
Damage	0
Other	1
Project Total	3

Public Affairs: Calls regarding other utilities' work or facilities' activities

Parking/access	2
<i>(1 – E. Fourth St. closed without notice - referred to National Grid and 1 – truck parking practices at Conley Terminal - referred to Conley Terminal and will attempt to mitigate near construction zones)</i>	
Other Total	2



Installation of Special Manhole at Farragut Rd. and East Second St.