

RESERVED CHANNEL SEWER SEPARATION PROJECT



Contractor: LM Holdings, LLC, Westford, MA
Status as of: January 15, 2010

Contract No.: 08-309-009

Update

The project team is coordinating closely with National Grid, Verizon, NSTAR, Comcast and the MBTA regarding their utility infrastructures, and with the MBTA for bus route modifications. Coordination with Massport/Conley Terminal is ongoing to maintain access during construction on East First Street. Project staff are coordinating with the City Point Neighborhood Association to present an update at the group's next meeting and to discuss a planned traffic detour during work on East Fourth Street. The second quarterly project update was emailed to the project e-list and mailed to residents in the contract area in late December.

Progress/Work Completed (since 11/12/09)

- Set up a groundwater treatment facility for the installation of manhole "D" at Farragut Road and East First Street.

Major Progress Items – Linear feet (LF) and % installed to date (project totals)

• 15" sanitary sewer	1,304 LF, 41%
• 16" sanitary sewer	43 LF, 86%
• 24" sanitary sewer	39 LF, 2%
• 60" storm drain	497 LF, 90%
• 66" storm drain	219 LF, 73%
• 12" storm drain	370 LF, 13%
• 12" water main	389 LF, 46%
• 30" sewer/drain	299 LF, 75%
• 36" sewer/drain	92 LF, 12%
• 48" sewer/drain	519 LF, 80%

Ongoing and Upcoming Work

- Installing 30" drain (P Street)
- Continue installing 15" sewer (East First Street)
- Begin installing 24" drain (East First Street)
- Begin installing 36" drain (O Street)
- Begin installing 15" drain (P Street)
- Begin installing 12"-18" drains (Farragut Road)

Scheduling Summary

Notice to Proceed:	5/26/2009
Work commenced:	5/27/2009
Completion Date:	3/16/2011

Schedule Assessment

The contractor has completed 147 of 450 contract working days, with approximately 67% of time remaining.

Safety

Incidents Reported this Period	0
Total Incidents To-Date	0

Public Affairs: Complaints Received via Email and Phone (project total)

Parking/access	2
Loss/discoloration of water, or low pressure	5
Sewer break/back up	2
Noise/dust/debris	5
Damage	4
Other	11
Project Total	29

Public Affairs: Calls regarding other utilities' work or facilities' activities

Parking/access and other issues	4
Other Total	4



Installation of 18" sewer on Farragut Road.