

RESERVED CHANNEL SEWER SEPARATION PROJECT



Contractor: LM Holdings, LLC, Westford, MA
Status as of: March 12, 2010

Contract No.: 08-309-009

Update

The project team is coordinating closely with National Grid, Verizon, NSTAR, Comcast and the MBTA regarding their utility infrastructures, and with the MBTA for bus route modifications. Coordination with Massport/Conley Terminal is ongoing to maintain access during construction on East First Street. Project staff met again with the City Point Neighborhood Association on March 9 to continue discussing upcoming work on East Fourth Street, including a planned traffic detour.

Progress/Work Completed (since 2/12/10)

- Completed 20" water main relocation (East Third Street to O Street)
- Completed sewer installation (Christopher Lee Playground)
- Completed drain installation in Christopher Lee Playground at East Second Street)

Major Progress Items – Linear feet (LF) and % installed to date (project totals)

- | | |
|----------------------|---------------|
| • 10" sanitary sewer | 341 LF, 97% |
| • 15" sanitary sewer | 2,914 LF, 86% |
| • 16" sanitary sewer | 45 LF, 90% |
| • 18" sanitary sewer | 632 LF, 57% |
| • 24" sanitary sewer | 548 LF, 34% |
| • 60" storm drain | 497 LF, 90% |
| • 66" storm drain | 243 LF, 81% |
| • 12" storm drain | 1,362 LF, 43% |
| • 12" water main | 772 LF, 92% |
| • 30" sewer/drain | 299 LF, 75% |
| • 36" sewer/drain | 306 LF, 39% |
| • 48" sewer/drain | 519 LF, 80% |

Ongoing and Upcoming Work

- Continue installing 15" drain (East Third Street)
- Continue installing 36" drain (O Street)
- Begin 12" drain installation (N Street)

Scheduling Summary

Notice to Proceed:	5/26/2009
Work commenced:	5/27/2009
Completion Date:	3/16/2011

Schedule Assessment

The contractor has completed 186 of 450 contract working days, with approximately 59% of time remaining.

Safety

Incidents Reported this Period	0
Total Incidents To-Date	1

Public Affairs: Complaints Received via Email and Phone (project total)

Parking/access	2
Loss/discoloration of water, or low pressure	6
Sewer break/back up	2
Noise/dust/debris	5
Damage	5
Other	12
Project Total	32

Public Affairs: Calls regarding other utilities' work or facilities' activities

Parking/access and other issues	4
Other Total	4



Relocation of 20" water main in East Third Street to accommodate installation of 36" drain.