

RESERVED CHANNEL SEWER SEPARATION PROJECT



Contractor: LM Holdings, LLC, Westford, MA
Status as of: April 9, 2010

Contract No.: 08-309-009

Update

The project team is coordinating closely with National Grid, Verizon, NSTAR, Comcast and the MBTA regarding their utility infrastructures, and with the MBTA for bus route modifications. Coordination with Massport/Conley Terminal is ongoing to maintain access during construction on East First Street. Project staff met again with the City Point Neighborhood Association on April 13 to continue discussing upcoming work on East Fourth Street, including a planned traffic detour.

Progress/Work Completed (since 3/12/10)

- Completed storm drain installation on East Second Street.
- Completed storm drain installation on East Third Street.
- Completed storm drain installation on N Street.
- Completed restoration of Christopher Lee Playground.

Major Progress Items – Linear feet (LF) and % installed to date (project totals)

| | |
|----------------------|---------------|
| • 10" sanitary sewer | 341 LF, 97% |
| • 15" sanitary sewer | 2,914 LF, 86% |
| • 16" sanitary sewer | 45 LF, 90% |
| • 18" sanitary sewer | 632 LF, 57% |
| • 21" sanitary sewer | 296 LF, 74% |
| • 24" sanitary sewer | 556 LF, 34% |
| • 60" storm drain | 502 LF, 90% |
| • 66" storm drain | 249 LF, 83% |
| • 12" storm drain | 1,363 LF, 43% |
| • 8" water main | 54 LF, 2% |
| • 12" water main | 773 LF, 92% |
| • 30" storm drain | 299 LF, 75% |
| • 36" storm drain | 306 LF, 39% |
| • 48" storm drain | 519 LF, 80% |

Ongoing and Upcoming Work

- Continue storm drain installation on O Street.
- Began water bypass installation on East Broadway.
- Continue storm drain installation on East Broadway.
- Begin water main installation on East Broadway.
- Complete storm drain installation on P Street.

Scheduling Summary

| | |
|--------------------|-----------|
| Notice to Proceed: | 5/26/2009 |
| Work commenced: | 5/27/2009 |
| Completion Date: | 3/16/2011 |

Schedule Assessment

The contractor has completed 206 of 450 contract working days, with approximately 54% of time remaining.

Safety

| | |
|--------------------------------|---|
| Incidents Reported this Period | 0 |
| Total Incidents To-Date | 1 |

Public Affairs: Complaints Received via Email and Phone (project total)

| | |
|--|-----------|
| Parking/access | 2 |
| Loss/discoloration of water, or low pressure | 6 |
| Sewer break/back up | 2 |
| Noise/dust/debris | 5 |
| Damage | 5 |
| Other | 12 |
| Project Total | 32 |

Public Affairs: Calls regarding other utilities' work or facilities' activities

| | |
|---------------------------------|----------|
| Parking/access and other issues | 4 |
| Other Total | 4 |



New brick invert in MH D between the new 66" storm drain and existing tidegate in Farragut Rd.