

RESERVED CHANNEL SEWER SEPARATION PROJECT



Contractor: LM Holdings, LLC, Westford, MA

Contract No.: 08-309-009

Status as of: August 20, 2010

Update

The contractor completed work on East Fourth Street ahead of schedule and the bus routes and stops were relocated back to their original locations on August 16. The project team is working closely with National Grid, Verizon, NSTAR, Comcast and the MBTA regarding their utility infrastructures.

Progress/Work Completed (since 7/9/10)

- Completed sewer and drain installation on East Fourth Street.
- Continued storm drain lateral connections project-wide.

Major Progress Items – Linear feet (LF) and % installed to date (project totals)

• 10" sewer/drain	341 LF, 97%
• 12" sewer/drain	3,221 LF, 101%
• 15" sewer/drain	3,015 LF, 89%
• 16" sewer/drain	45 LF, 90%
• 18" sewer/drain	889 LF, 80%
• 21" sewer/drain	296 LF, 74%
• 24" sewer/drain	849 LF, 72%
• 30" storm drain	299 LF, 75%
• 36" storm drain	675 LF, 87%
• 48" storm drain	519 LF, 80%
• 60" storm drain	502 LF, 90%
• 66" storm drain	249 LF, 83%
• 8" water main	2,202 LF, 90%
• 12" water main	791 LF, 94%

Ongoing and Upcoming Work

- Installing 12" sewer liner on East Third Street.
- Installing 60" drain liner on East First Street.
- Installing storm drain in East Broadway near O Street.

Scheduling Summary

Notice to Proceed:	5/26/2009
Work commenced:	5/27/2009
Completion Date:	3/16/2011

Schedule Assessment

The contractor has completed 292 of 450 contract working days, with approximately 35% of time remaining.

Safety

Incidents Reported this Period	0
Total Incidents To-Date	1

Public Affairs: Complaints Received via Email and Phone (project total)

Parking/access	5
Loss/dicoloration of water, or low pressure	11
Sewer break/back up	3
Noise/dust/debris	6
Damage	7
Other	18
Project Total	50

Public Affairs: Calls regarding other utilities' work or facilities' activities

Parking/access and other issues	4
Other Total	4



Installation of 24" drain on East Fourth Street.