

RESERVED CHANNEL SEWER SEPARATION PROJECT



Contractor: LM Holdings, LLC, Westford, MA
 Status as of: October 15, 2010

Contract No.: 08-309-009

Update

The contractor is in the process of completing the work identified in the punch list.

Progress/Work Completed (since 9/17/10)

- Addressed punch list items

Major Progress Items – Linear feet (LF) and % installed to date (project totals)

• 10" sewer/drain	341 LF, 100%
• 12" sewer/drain	3,469 LF, 100%
• 15" sewer/drain	3,025 LF, 100%
• 16" sewer/drain	45 LF, 100%
• 18" sewer/drain	934 LF, 100%
• 21" sewer/drain	296 LF, 100%
• 24" sewer/drain	1,385 LF, 100%
• 30" storm drain	299 LF, 100%
• 36" storm drain	675 LF, 100%
• 48" storm drain	519 LF, 100%
• 60" storm drain	502 LF, 100%
• 66" storm drain	249 LF, 100%
• 8" water main	2,202 LF, 100%
• 12" water main	802 LF, 100%

Ongoing and Upcoming Work

- Continue punch list work

Scheduling Summary

Notice to Proceed:	5/26/2009
Work commenced:	5/27/2009
Completion Date:	3/16/2011

Schedule Assessment

The contractor has completed 351 of 450 contract working days, with approximately 22% of time remaining.

Safety

Incidents Reported this Period	0
Total Incidents To-Date	1

Public Affairs: Complaints Received via Email and Phone (project total)

Parking/access	5
Loss/dicoloration of water, or low pressure	11
Sewer break/back up	3
Noise/dust/debris	6
Damage	7
Other	18
Project Total	50

Public Affairs: Calls regarding other utilities' work or facilities' activities

Parking/access and other issues	4
Other Total	4



Completed intersection of East Second Street and O Street showing temporary paving, in anticipation of permanent paving.