

RESERVED CHANNEL SEWER SEPARATION PROJECT

Contract 3B Update – East Second Street Construction

May 2013



The Boston Water and Sewer Commission's (BWSC) contractor, D'Allessandro Corp., is installing storm drains, water mains and sanitary sewers for Contract 3B on East Second Street as part of the *Reserved Channel Sewer Separation Project*. The purpose of this project is to reduce sewage discharges to the Reserved Channel and Boston Harbor and improve BWSC's infrastructure.

The Commission is pleased to provide you with these monthly updates to inform you about progress and upcoming construction. Once completed, the Commission's paving contractor, Mario Susi & Son, will perform permanent paving. *We appreciate your patience and understanding as we complete these necessary infrastructure improvements. Thank you!*

Completed Work

- Sanitary sewer installation between I Street and Emmet Street

Ongoing Work

- Storm drain installation between I Street and Emmet Street (Anticipated end date: early June)

Upcoming Work

- Water main installation between K Street and L Street (Anticipated start date: late May)
- Storm drain installation between K Street and L Street (Anticipated start date: Mid-June)

Coordination with various utility companies is ongoing. If it is necessary to put buildings on temporary water bypass, this will be coordinated directly with building owners or managers. Localized temporary modifications to traffic patterns and parking may be necessary. Boston Police Officers will be present to facilitate safe pedestrian and vehicular access. The work will be performed Monday through Friday, 7 am to 5 pm.



Installation of 18" sewer between I Street and Emmet Street

Contact us at:

Project Field Office – 840 Summer Street, 2nd Floor, 617-268-2048

BWSC 24/7 Emergency – 617-989-7000