



## SOUTH END UPDATE

### Water & Sewerage Works Improvement Project

December 1, 2017

### December UPDATE

Contractor: Umbro & Sons Construction  
Contract NO. 15-308-004

#### Work completed in November 2017:

Warren Avenue: Water Work Completed

West Canton Street Water Work Completed

#### Upcoming Work in December 2017:

Warren Avenue: Begin Sewer Main Installation  
Between Clarendon Street to  
Dartmouth Street



**Sewer Main Installation  
Warren Avenue near Dartmouth Street**



**Sewer Main Installation  
Warren Avenue**

#### **Construction Contacts**

**For Additional Information contact:**

#### **Commission:**

Director of Construction:	Irene McSweeney	617-989-7447
Project Engineer:	Chris Dzidek	617-989-7453
Inspector:	Daniel Day	617-719-6612

#### **Contractor:** Umbro & Sons Construction

Project Manager	Joseph Umbro Sr.	617-427-0030
-----------------	------------------	--------------

#### **24/7 Emergency:**

BWSC	617-989-7000
------	--------------

We appreciate your patience and cooperation  
as we complete this difficult work.

**THE FOLLOWING PROVIDES AN UPDATE OF COMPLETED WORK AND WORK REMAINING:**

**Water, Drain, Sewer Installation**

<u>Completed Work</u>	<u>Scope</u>	<u>Limits</u>	<u>Date Completed</u>
Warren Avenue	12" WM	Columbus Square to Berkeley Street	11/16/17
West Canton Street	12" WM	Warren Avenue to Tremont Street	11/13/17

<u>Ongoing Work</u>	<u>Scope</u>	<u>Completed</u>	<u>Total</u>	<u>Percent Complete</u>
Warren Avenue	15" SS	14 ft.	225 ft.	6%
	15" SD	0 ft.	420 ft.	0%

<u>Contract Work</u>			
<u>Limits</u>		<u>Projected Completion</u>	<u>Scope</u>
Blagden Street	Exeter Street to Dartmouth Street	Nov 2018	12" WM
Clarendon Street	Stuart Street to Stanhope Street	June 2019	12" WM, 15" SD
Greenwich Court	Greenwich Street to End	Nov 2018	8" WM
Rutland Square	Columbus Avenue to Tremont Street	Nov 2018	8" WM
Shawmut Avenue	Mass. Avenue to Brookline Street	Aug 2018	12" WM
Tremont Street	#998 Tremont St. to Camden Street	Oct 2018	12" WM
Warren Avenue	Columbus Square to Berkeley Street	Apr 2018	15" SD, 15" SS
Worcester Street	Columbus Ave. to Washington Street	Aug 2018	12" WM

SD = Storm Drain  
SS = Sanitary Sewer  
WM = Water Main

Schedule subject to change