



SOUTH END UPDATE

Water & Sewerage Works Improvement Project

March 30, 2018

April UPDATE

Contractor: Umbro & Sons Construction
Contract NO. 15-308-004

Work completed in March 2018:

Warren Avenue: 70 feet of Drain Installed

Upcoming Work in April 2018:

Rutland Square: Bypass Installation to Begin 4/9/18
WM Water Pipe Installation Projected to Start in May
Between Columbus Ave and Tremont St

Worcester Street: Bypass Installation to Begin 4/9/18
WM Water Pipe Installation Projected to Start
Mid-April Between Columbus Ave and Tremont St

Warren Avenue: Complete Drain Installation
WM, SS, SD Water and Sewer Completed 2017



Typical Drain Pipe Installation

Construction Contacts

For Additional Information contact:

Commission:

| | | |
|---------------------------|-----------------|--------------|
| Director of Construction: | Irene McSweeney | 617-989-7447 |
| Project Engineer: | Chris Dzidek | 617-989-7453 |
| Inspector: | Daniel Day | 617-719-6612 |

Contractor: Umbro & Sons Construction

| | | |
|-----------------|------------------|--------------|
| Project Manager | Joseph Umbro Sr. | 617-427-0030 |
|-----------------|------------------|--------------|

24/7 Emergency:

| | |
|------|--------------|
| BWSC | 617-989-7000 |
|------|--------------|

Typical Water Main Installation

We appreciate your patience and cooperation as we complete this difficult work.

THE FOLLOWING PROVIDES AN UPDATE OF COMPLETED WORK AND WORK REMAINING:

Water, Drain, Sewer Installation

| <u>Completed Work</u> | <u>Scope</u> | <u>Limits</u> | <u>Date Completed</u> |
|-----------------------|--------------|--------------------------------------|-----------------------|
| Warren Avenue | 12" WM | Columbus Square to Berkeley Street | 11/16/17 |
| | 15" SS | Dartmouth Street to Clarendon Street | 12/19/17 |
| West Canton Street | 12" WM | Warren Avenue to Tremont Street | 11/13/17 |

| <u>Ongoing Work</u> | <u>Scope</u> | <u>Completed</u> | <u>Total</u> | <u>Percent Complete</u> |
|---------------------|--------------|------------------|--------------|-------------------------|
| Warren Avenue | 15" SD | 70 ft. | 420 ft. | 17 % |

| <u>Remaining Contract Work</u> | | | |
|--------------------------------|------------------------------------|-----------------------------|----------------|
| <i>Limits</i> | | <i>Projected Completion</i> | <i>Scope</i> |
| Blagden Street | Exeter Street to Dartmouth Street | Sep 2018 | 12" WM |
| Clarendon Street | Stuart Street to Stanhope Street | Dec 2018 | 12" WM, 15" SD |
| Greenwich Court | Greenwich Street to End | Sep 2018 | 8" WM |
| Rutland Square | Columbus Avenue to Tremont Street | Jul 2018 | 8" WM |
| Shawmut Avenue | Mass. Avenue to Brookline Street | Sep 2018 | 12" WM |
| Tremont Street | #998 Tremont St. to Camden Street | Jul 2019 | 12" WM |
| Warren Avenue | Columbus Square to Berkeley Street | Apr 2018 | 15" SD |
| Worcester Street | Columbus Ave. to Washington Street | Sep 2018 | 12" WM |

SD = Storm Drain
SS = Sanitary Sewer
WM = Water Main

Schedule subject to change