

May UPDATE

Contractor: Umbro & Sons Construction
Contract NO. 15-308-004

Work completed in April 2018:

- Rutland Square:** Completed Bypass Installation
Laid 72 Ft of 8" Water Main
- Warren Avenue:** Completed Drain Installation
- Worcester Street:** Completed Bypass Installation
Laid 404 Ft of 12" Water Main
Between Columbus Ave & Tremont St

Upcoming Work in May 2018:

- Rutland Square:** Complete Water Main Installation
- Worcester Street:** Complete Water Main Installation
Between Columbus Ave & Tremont St



**Completed Drain Installation
Warren Avenue**

**Bypass Installation
Rutland Square**

Construction Contacts

For Additional Information contact:

Commission:

Director of Construction:	Irene McSweeney	617-989-7447
Project Engineer:	Chris Dzidek	617-989-7453
Inspector:	Daniel Day	617-719-6612

Contractor: Umbro & Sons Construction

Project Manager	Joseph Umbro Sr.	617-427-0030
-----------------	------------------	--------------

<u>24/7 Emergency:</u>	BWSC	617-989-7000
-------------------------------	------	--------------

We appreciate your patience and cooperation as we complete this difficult work.

THE FOLLOWING PROVIDES AN UPDATE OF COMPLETED WORK AND WORK REMAINING:

Water, Drain, Sewer Installation

<u>Ongoing Work</u>	<u>Scope</u>	<u>Completed</u>	<u>Total</u>	<u>Percent Complete</u>
Rutland Square	8" & 12" WM	72	1,320	5%
Worcester Street	12" WM	404	1,820	22%

<u>Completed Work</u>	<u>Scope</u>	<u>Limits</u>	<u>Date Completed</u>
Warren Avenue	12" WM	Columbus Square to Berkeley Street	11/16/17
	15" SS	Dartmouth Street to Clarendon Street	12/19/17
	15" SD	Dartmouth Street to Clarendon Street	4/19/18
West Canton Street	12" WM	Warren Avenue to Tremont Street	11/13/17

<u>Remaining Contract Work</u>			
<i>Limits</i>		<i>Projected Completion</i>	<i>Scope</i>
Blagden Street	Exeter Street to Dartmouth Street	Aug 2019	12" WM
Clarendon Street	Stuart Street to Stanhope Street	June 2019	12" WM, 15" SD
Greenwich Court	Greenwich Street to End	Apr 2019	8" WM
Rutland Square	Columbus Avenue to Tremont Street	June 2018	8" WM
Shawmut Avenue	Mass. Avenue to Brookline Street	Nov 2018	12" WM
Tremont Street	#998 Tremont St. to Camden Street	Aug 2019	12" WM
Worcester Street	Columbus Ave. to Washington Street	Nov 2018	12" WM

SD = Storm Drain
SS = Sanitary Sewer
WM = Water Main

Schedule subject to change