



SOUTH END UPDATE

Water & Sewerage Works Improvement Project

October 3, 2017

October UPDATE

Contractor: Umbro & Sons Construction
Contract NO. 15-308-004

Work completed in August 2017:

Warren Avenue: 630 ft. of 12 in. Water Main Installed
From Dartmouth Street to Clarendon Street

Upcoming Work in September 2017:

Warren Avenue: Continue Water Main Installation
Between Clarendon Street to
Berkeley Street
West Canton Street Begin Installing Bypass Pipe



**Water Main Installation
Warren Avenue**



**Water Main Installation
Warren Avenue**

Construction Contacts

For Additional Information contact:

Commission:

Director of Construction:	Irene McSweeney	617-989-7447
Project Engineer:	Chris Dzidek	617-989-7453
Inspector:	Daniel Day	617-719-6612

Contractor: Umbro & Sons Construction

Project Manager	Joseph Umbro Sr.	617-427-0030
-----------------	------------------	--------------

24/7 Emergency:

BWSC	617-989-7000
------	--------------

We appreciate your patience and cooperation
as we complete this difficult work.

THE FOLLOWING PROVIDES AN UPDATE OF COMPLETED WORK AND WORK REMAINING:

Water, Drain, Sewer Installation

<u>Ongoing Work</u>	<u>Scope</u>	<u>Completed</u>	<u>Total</u>	<u>Percent Complete</u>
Warren Avenue	12" WM	1496 ft	2,800 ft	53%
	15" SD	0 ft	420 ft	0%
	15" SS	0 ft	225 ft	0%
West Canton Street	12" WM	78 ft	670 ft	11%

<u>Contract Work</u>		<i>Projected Completion</i>	<i>Scope</i>
<i>Limits</i>			
Blagden Street	Exeter Street to Dartmouth Street	Nov 2018	12" WM
Clarendon Street	Stuart Street to Stanhope Street	June 2019	12" WM, 15" SD
Greenwich Court	Greenwich Street to End	Nov 2018	8" WM
Rutland Square	Columbus Avenue to Tremont Street	Nov 2018	8" WM
Shawmut Avenue	Mass. Avenue to Brookline Street	Aug 2018	12" WM
Tremont Street	#998 Tremont St. to Camden Street	Oct 2018	12" WM
Warren Avenue	Columbus Square to Berkeley Street	Apr 2018	12" WM, 15" SD, 15" SS
West Canton Street	Warren Avenue to Tremont Street	Nov 2017	12" WM
Worcester Street	Columbus Ave. to Washington Street	Aug 2018	12" WM
SD	= Storm Drain		
SS	= Sanitary Sewer		
WM	= Water Main		
Schedule subject to change			