



## SOUTH END UPDATE

### Water & Sewerage Works Improvement Project

August 31, 2017

## September UPDATE

Contractor: Umbro & Sons Construction

Contract NO. 15-308-004

### Work completed in August 2017:

Warren Avenue: 848 ft. of 12 in. Water Main Installed  
From #202 to #155 Warren Ave  
And #129 to #117 Warren Ave

### Upcoming Work in September 2017:

Warren Avenue: Continue Water Main Installation  
Between Dartmouth Street and  
Berkeley Street



**Water Main Installation  
Warren Avenue**



**Water Main Installation  
Warren Avenue**

### **Construction Contacts**

**For Additional Information contact:**

#### **Commission:**

Director of Construction:	Irene McSweeney	617-989-7447
Project Engineer:	Chris Dzidek	617-989-7453
Inspector:	Daniel Day	617-719-6612

#### **Contractor:** Umbro & Sons Construction

Project Manager	Joseph Umbro Sr.	617-427-0030
-----------------	------------------	--------------

#### **24/7 Emergency:**

BWSC	617-989-7000
------	--------------

We appreciate your patience and cooperation  
as we complete this difficult work.

**THE FOLLOWING PROVIDES AN UPDATE OF COMPLETED WORK AND WORK REMAINING:**

**Water, Drain, Sewer Installation**

<b><u>Ongoing Work</u></b>	<b><u>Scope</u></b>	<b><u>Completed</u></b>	<b><u>Total</u></b>	<b><u>Percent Complete</u></b>
Warren Avenue	12" WM	848 ft	2,800 ft	30%
	15" SD	0 ft	420 ft	0%
	15" SS	0 ft	225 ft	0%

<b><u>Contract Work</u></b>		<b><i>Projected Completion</i></b>	<b><i>Scope</i></b>
<b><i>Limits</i></b>			
Blagden Street	Exeter Street to Dartmouth Street	Nov 2018	12" WM
Clarendon Street	Stuart Street to Stanhope Street	Nov 2017	12" WM, 15" SD
Greenwich Court	Greenwich Street to End	Nov 2018	8" WM
Rutland Square	Columbus Avenue to Tremont Street	Nov 2018	8" WM
Shawmut Avenue	Mass. Avenue to Brookline Street	Aug 2018	12" WM
Tremont Street	#998 Tremont St. to Camden Street	Oct 2018	12" WM
Warren Avenue	Columbus Square to Berkeley Street	Nov 2017	12" WM, 15" SD, 15" SS
West Canton Street	Warren Avenue to Tremont Street	Nov 2017	12" WM
Worcester Street	Columbus Ave. to Washington Street	Aug 2018	12" WM
SD	= Storm Drain		
SS	= Sanitary Sewer		
WM	= Water Main		
Schedule subject to change			