

**September UPDATE**

Contractor: Umbro & Sons Construction

Contract NO. 15-308-004

**Work completed in August 2018:**

**Shawmut Avenue: 573 LF Between Worcester Street and Rutland Street**

**Worcester Street: 346 LF Between Shawmut Avenue and Washington Street**

**Upcoming Work in September 2018:**

**Shawmut Avenue: Continue Water Main Installation Between Rutland Street and West Brookline Street**



**Excavating Around Utilities  
Shawmut Avenue**



**Securing Work Zone and  
Pedestrian Access  
Shawmut Avenue**

**Construction Contacts**

**For Additional Information contact:**

**Commission:**

Director of Construction: Irene McSweeney 617-989-7447

Project Engineer: Chris Dzidek 617-989-7453

Inspector: Daniel Day 617-719-6612

**Contractor: Umbro & Sons Construction**

Project Manager Joseph Umbro Sr. 617-427-0030

**24/7 Emergency:**

BWSC

617-989-7000

We appreciate your patience and cooperation as we complete this difficult work.

**Permanent paving generally occurs 3-6 months after completion of infrastructure work.**

For additional information about this project and other BWSC programs, please visit [www.bwsc.org](http://www.bwsc.org), or follow us on Twitter, Facebook, and Nextdoor.

**THE FOLLOWING PROVIDES AN UPDATE OF COMPLETED WORK AND WORK REMAINING:**

**Water, Drain, Sewer Installation**

<b><u>Ongoing Work</u></b>	<b><u>Scope</u></b>	<b><u>Completed</u></b>	<b><u>Total</u></b>	<b><u>Percent Complete</u></b>
Shawmut Avenue	12" WM	1,043	1,680	62%
Worcester Street	12" WM	750	1,820	40%

<b><u>Completed Work</u></b>	<b><u>Scope</u></b>	<b><u>Limits</u></b>	<b><u>Date Completed</u></b>
Rutland Square	8" & 8" WM	Columbus Avenue to Tremont Street	5/30/18
Warren Avenue	12" WM	Columbus Square to Berkeley Street	11/16/17
	15" SS	Dartmouth Street to Clarendon Street	12/19/17
	15" SD	Dartmouth Street to Clarendon Street	4/19/18
West Canton Street	12" WM	Warren Avenue to Tremont Street	11/13/17
Worcester Street	12" WM	Columbus Avenue to Tremont Street	5/14/18

<b><u>Remaining Contract Work</u></b>			
<b><i>Limits</i></b>		<b><i>Projected Completion</i></b>	<b><i>Scope</i></b>
Blagden Street	Exeter Street to Dartmouth Street	June 2019	12" WM
Clarendon Street	Stuart Street to Stanhope Street	Dec 2018	12" WM, 15" SD
Greenwich Court	Greenwich Street to End	Apr 2019	8" WM
Shawmut Avenue	Mass. Avenue to Brookline Street	Oct 2018	12" WM
Tremont Street	#998 Tremont St. to Camden Street	Sep 2019	12" WM
Worcester Street	Tremont Street to Washington Street	Nov 2019*	12" WM
SD = Storm Drain			
SS = Sanitary Sewer			
WM = Water Main			
Schedule subject to change			
*Worcester St Completion Dependent on Completion of National Grid Work			

For additional information about this project and other BWSC programs, please visit [www.bwsc.org](http://www.bwsc.org), or follow us on Twitter, Facebook, and Nextdoor.