



BOSTON WATER & SEWER COMMISSION
SOUTH BOSTON SEWER SEPARATION PROJECT
Contract No. 20-309-012
Report for February 1 through February 28, 2023

OVERALL PROJECT UPDATE

The Boston Water and Sewer Commission's (the Commission) South Boston Sewer Separation Project involves separating the combined sewer system in South Boston. The purpose of this project is to reduce pollution levels in Boston Harbor by substantially decreasing the number and volume of Combined Sewer Overflows (CSOs) into Fort Point Channel and Boston Harbor. The separation project is being undertaken by the Commission in association with the Massachusetts Water Resources Authority (MWRA).

The South Boston Sewer Separation Project encompasses an area roughly delineated by Interstate 93 to the west, West Broadway, and West Second Street to the north and east, G Street to the east, and Devine Way to the south. Land use in the project area is characterized by residential neighborhoods; light industrial and large commercial buildings and complexes; small business and retail districts; civic, cultural, and educational facilities; and transportation-related sites.

CONTRACT 1 UPDATE – THROUGH FEBRUARY 28, 2023

Over the month of February, the project contractor completed sewer installation on Flaherty Way from B Street to D Street, installed new drain line from B Street up to intersection at St. Casimir Street, and installed structural liner in existing sewer on Dorchester Avenue at the intersection of A Street.

ONGOING AND UPCOMING WORK

Currently, the contractor plans on continuing BHA roadway work with one crew with a focus on drain installation on Flaherty Way from St. Casimir Street towards D Street, and lining existing sewer and drain pipes on West Broadway, B Street, and C Street.



Crews work on drain trenches along Flaherty Way

INSTALLATION OF NEW STORM DRAINS, SANITARY SEWERS AND WATER MAINS IN SOUTH BOSTON – CONTRACT 1



Contractor: Fed. Corp., Dedham, Massachusetts
Status as of February 28, 2023

Contract No. 20-309-012

MAJOR PROGRESS ITEMS – LINEAR FEET (LF) AND % INSTALLED TO DATE

12" – 48" Drain	4,342 LF	77.54%
10" – 24" Sewer	7,263 LF	82.44%
4" – 20" Water Main	5,050 LF	68.19%

SCHEDULING SUMMARY

Notice to Proceed:	07/06/2021
Work Commenced:	08/10/2021
Anticipated Completion Date:	05/26/2023

SCHEDULE ASSESSMENT

The contractor has completed 337 of 400 working days with 84.3% of time used and 15.7% of time remaining.

PUBLIC AFFAIRS: COMPLAINTS RECEIVED VIA EMAIL AND PHONE (PROJECT TOTAL)

Parking/access	3
Loss/discoloration of water, or low pressure	3
Sewer break/back up	0
Noise/dust/debris	0
Damage	2
Other	7

Project Total 15

PUBLIC AFFAIRS: CALLS REGARDING OTHER UTILITIES' WORK OR FACILITIES' ACTIVITIES

Parking/access and other issues	0
Other Total	0

SAFETY

Incidents reported this period	0
Incidents reported to-date	0



Installation of 15-inch structural liner on Dorchester Avenue at A Street.

Contact us at:

Project Field Office Voicemail: 617-865-9299 (daytime) or 617-989-7900 (24/7 emergency)

Email: sbss@bwsc.org