



# BOSTON WATER & SEWER COMMISSION SOUTH BOSTON SEWER SEPARATION PROJECT

Contract No. 22-309-012

CWSRF NO. 7012

Report for October 7 through October 31, 2024



## OVERALL PROJECT UPDATE

The Boston Water and Sewer Commission's (the Commission) South Boston Sewer Separation Project involves separating the combined sewer system in South Boston. The purpose of this project is to reduce pollution levels in Boston Harbor by substantially decreasing the number and volume of Combined Sewer Overflows (CSOs) into Fort Point Channel and Boston Harbor. The separation project is being undertaken by the Commission in association with the Massachusetts Water Resources Authority (MWRA).


The South Boston Sewer Separation Project encompasses an area roughly delineated by Interstate 93 to the west, West Broadway, and West Second Street to the north and east, G Street to the east, and Devine Way to the south. Land use in the project area is characterized by residential neighborhoods; light industrial and large commercial buildings and complexes; small business and retail districts; civic, cultural, and educational facilities; and transportation-related sites.

## CONTRACT 3 UPDATE – THROUGH OCTOBER 31, 2024

Over the month of October, the project contractor, P. Gioioso and Sons, commenced material submittals for approval and developed an anticipated construction schedule.

## ONGOING AND UPCOMING WORK

The contractor will mobilize the week of November 11, 2024 and perform test pit excavations for utility verifications on D Street at the intersections of West Seventh Street, West Sixth Street, Bowen Street and Gold Street.



*Limit of Proposed Work*

Contact us at:  
Project Field Office Voicemail: 617-865-9299 (daytime) or 617-989-7900 (24/7 emergency)  
Email: sbss@bwsc.org



# INSTALLATION OF NEW STORM DRAINS, SANITARY SEWERS, AND WATER MAINS IN SOUTH BOSTON – CONTRACT 3



Contractor: P. Gioioso & Sons, Inc., Hyde Park, Massachusetts  
Status as of October 31, 2024

Contract No. 22-309-012  
CWSRF NO.7012

## MAJOR PROGRESS ITEMS – LINEAR FEET (LF) AND % INSTALLED TO DATE

12" – 48" Drain	9550 LF	0.00%
10" – 24" Sewer	11060 LF	0.00%
4" – 30" Water Main	11675 LF	0.00%

## SCHEDULING SUMMARY

Notice to Proceed: 10/07/2024  
Work Commenced: 10/07/2024  
Anticipated Completion Date: 03/11/2027

## SCHEDULE ASSESSMENT

The contractor has completed 0 of the contracted 600 working days and 100% of time remaining.

## PUBLIC AFFAIRS: COMPLAINTS RECEIVED VIA EMAIL AND PHONE (PROJECT TOTAL)

Parking/access	0
Loss/discoloration of water, or low pressure	0
Sewer break/back up	0
Noise/dust/debris	0
Damage	0
Other	0
<b>Project Total</b>	<b>0</b>

## PUBLIC AFFAIRS: CALLS REGARDING OTHER UTILITIES' WORK OR FACILITIES' ACTIVITIES

Parking/access and other issues	0
<b>Other Total</b>	<b>0</b>

## SAFETY

Incidents reported this period	0
<b>Incidents reported to-date</b>	<b>0</b>

Contact us at:

Project Field Office Voicemail: 617-865-9299 (daytime) or 617-989-7900 (24/7 emergency)

Email: sbss@bwsc.org