



**BOSTON WATER & SEWER COMMISSION
SOUTH BOSTON SEWER SEPARATION PROJECT**

Contract No. 22-309-012

CWSRF NO. 7012

Report for January 1 through January 31, 2024



OVERALL PROJECT UPDATE

The Boston Water and Sewer Commission's (the Commission) South Boston Sewer Separation Project involves separating the combined sewer system in South Boston. The purpose of this project is to reduce pollution levels in Boston Harbor by substantially decreasing the number and volume of Combined Sewer Overflows (CSOs) into Fort Point Channel and Boston Harbor. The separation project is being undertaken by the Commission in association with the Massachusetts Water Resources Authority (MWRA).

The South Boston Sewer Separation Project encompasses an area roughly delineated by Interstate 93 to the west, West Broadway, and West Second Street to the north and east, G Street to the east, and Devine Way to the south. Land use in the project area is characterized by residential neighborhoods; light industrial and large commercial buildings and complexes; small business and retail districts; civic, cultural, and educational facilities; and transportation-related sites.

CONTRACT 3 UPDATE THROUGH JANUARY 31, 2025

Over the month of January, the contractor continued providing submittals for approval and wrapped up test pit excavations for utility verifications on Bowen Street, Tudor Street, F Street, West Fifth Street and West Fourth Street.

ONGOING AND UPCOMING WORK

The contractor will be sliplining several pipe segments in the contract area, the contractor will clean and televise pipe segments on West Seventh Street, Tudor Street and Bowen Street.



Test Pit #1



Test Pit #2

Contact us at:

Project Field Office Voicemail: 617-865-9299 (daytime) or 617-989-7900 (24/7 emergency)

Email: sbss@bwsc.org



INSTALLATION OF NEW STORM DRAINS, SANITARY SEWERS, AND WATER MAINS IN SOUTH BOSTON – CONTRACT 3



Contractor: P. Gioioso & Sons, Inc., Hyde Park, Massachusetts
Status as of January 31, 2024

Contract No. 22-309-012
CWSRF NO.7012

MAJOR PROGRESS ITEMS – LINEAR FEET (LF) AND % INSTALLED TO DATE

12" – 48" Drain	9550 LF	0.00%
10" – 24" Sewer	11060 LF	0.00%
4" – 30" Water Main	11675 LF	0.00%

SCHEDULING SUMMARY

Notice to Proceed: 10/07/2024
Work Commenced: 10/07/2024
Anticipated Completion Date: 03/11/2027

SCHEDULE ASSESSMENT

The contractor has completed 9 of the contracted 600 working days and 98.5% of time remaining.