



BOSTON WATER & SEWER COMMISSION SOUTH BOSTON SEWER SEPARATION PROJECT

Contract No. 22-309-012

CWSRF NO. 7012

Report for July 1 through July 31, 2025



OVERALL PROJECT UPDATE

The Boston Water and Sewer Commission's (the Commission) South Boston Sewer Separation Project involves separating the combined sewer system in South Boston. The purpose of this project is to reduce pollution levels in Boston Harbor by substantially decreasing the number and volume of Combined Sewer Overflows (CSOs) into Fort Point Channel and Boston Harbor. The separation project is being undertaken by the Commission in association with the Massachusetts Water Resources Authority (MWRA).

The South Boston Sewer Separation Project encompasses an area roughly delineated by Interstate 93 to the west, West Broadway, and West Second Street to the north and east, G Street to the east, and Devine Way to the south. Land use in the project area is characterized by residential neighborhoods; light industrial and large commercial buildings and complexes; small business and retail districts; civic, cultural, and educational facilities; and transportation-related sites.

CONTRACT 3 UPDATE THROUGH JULY 31, 2025

Over the month of July, the contractor completed drain and sewer installation on West Seventh Street up to the intersection of E Street. The contractor is working to get out of the intersection of West Fifth Street at D Street after a utility conflict was encountered.

ONGOING AND UPCOMING WORK

The contractor will continue water, sewer and drain installation on West Fifth Street from D Street towards E Street and E Street from West Seventh Street towards West Broadway.



Drain installation in West Seventh Street



Manhole installation in West Seventh Street

Contact us at:

Project Field Office Voicemail: 617-865-9299 (daytime) or 617-989-7900 (24/7 emergency)

Email: sbss@bwsc.org



INSTALLATION OF NEW STORM DRAINS, SANITARY SEWERS, AND WATER MAINS IN SOUTH BOSTON – CONTRACT 3



Contractor: P. Gioioso & Sons, Inc., Hyde Park, Massachusetts
Status as of July 31, 2025

Contract No. 22-309-012
CWSRF NO.7012

MAJOR PROGRESS ITEMS – LINEAR FEET (LF) AND % INSTALLED TO DATE

| | | |
|---------------------|--------|-------|
| 12" – 48" Drain | 616 LF | 6.45% |
| 10" – 24" Sewer | 728 LF | 6.58% |
| 4" – 30" Water Main | 167 LF | 1.43% |

SCHEDULING SUMMARY

Notice to Proceed: 10/07/2024
Work Commenced: 10/07/2024
Anticipated Completion Date: 03/11/2027

SCHEDULE ASSESSMENT

The contractor has completed 116 of the contracted 600 working days and 80.7% of time remaining.