



**BOSTON WATER & SEWER COMMISSION  
SOUTH BOSTON SEWER SEPARATION PROJECT**

**Contract No. 22-309-012**

**CWSRF NO. 7012**

**Report for March 1 through March 31, 2026**



## OVERALL PROJECT UPDATE

The Boston Water and Sewer Commission's (the Commission) South Boston Sewer Separation Project involves separating the combined sewer system in South Boston. The purpose of this project is to reduce pollution levels in Boston Harbor by substantially decreasing the number and volume of Combined Sewer Overflows (CSOs) into Fort Point Channel and Boston Harbor. The separation project is being undertaken by the Commission in association with the Massachusetts Water Resources Authority (MWRA).

The South Boston Sewer Separation Project encompasses an area roughly delineated by Interstate 93 to the west, West Broadway, and West Second Street to the north and east, G Street to the east, and Devine Way to the south. Land use in the project area is characterized by residential neighborhoods; light industrial and large commercial buildings and complexes; small business and retail districts; civic, cultural, and educational facilities; and transportation-related sites.

## CONTRACT 3 UPDATE THROUGH MARCH 31, 2026

Over the month of March, the contractor resumed installation of sewer and storm drain mainline and manholes on West Fifth Street between E Street and F Street.

## ONGOING AND UPCOMING WORK

The contractor will continue installation of sewer and storm drain mainline and manholes on West Fifth Street between E Street and F Street. The contractor will also begin sewer and drain mainline installation on E Street between West Fifth Street and Broadway. In addition, the contractor will begin water main installation on E Street from West Fifth Street to West Broadway, requiring a water bypass.



*Drainpipe with catch basin connections in West Fifth Street*



*Drainpipe in West Fifth Street*



# INSTALLATION OF NEW STORM DRAINS, SANITARY SEWERS, AND WATER MAINS IN SOUTH BOSTON – CONTRACT 3



Contractor: P. Gioioso & Sons, Inc., Hyde Park, Massachusetts  
Status as of March 31, 2026

Contract No. 22-309-012  
CWSRF NO.7012

## MAJOR PROGRESS ITEMS – LINEAR FEET (LF) AND % INSTALLED TO DATE

12" – 48" Drain	2,140 LF	28.80%
10" – 24" Sewer	2,276 LF	20.58%
4" – 30" Water Main	2,187 LF	13.97%

## SCHEDULING SUMMARY

Notice to Proceed: 10/07/2024  
Work Commenced: 10/07/2024  
Anticipated Completion Date: 03/11/2027

## SCHEDULE ASSESSMENT

The contractor has completed 220 of the contracted 600 working days and 63.3% of time remaining.

Contact us at:

Project Field Office Voicemail: 617-865-9299 (daytime) or 617-989-7900 (24/7 emergency)

Email: [sbss@bwsc.org](mailto:sbss@bwsc.org)