



## BOSTON WATER & SEWER COMMISSION SOUTH BOSTON SEWER SEPARATION PROJECT

Contract No. 22-309-012  
CWSRF NO. 7012

Report for April 1 through April 30, 2026



### OVERALL PROJECT UPDATE

The Boston Water and Sewer Commission's (the Commission) South Boston Sewer Separation Project involves separating the combined sewer system in South Boston. The purpose of this project is to reduce pollution levels in Boston Harbor by substantially decreasing the number and volume of Combined Sewer Overflows (CSOs) into Fort Point Channel and Boston Harbor. The separation project is being undertaken by the Commission in association with the Massachusetts Water Resources Authority (MWRA).

The South Boston Sewer Separation Project encompasses an area roughly delineated by Interstate 93 to the west, West Broadway, and West Second Street to the north and east, G Street to the east, and Devine Way to the south. Land use in the project area is characterized by residential neighborhoods; light industrial and large commercial buildings and complexes; small business and retail districts; civic, cultural, and educational facilities; and transportation-related sites.

### CONTRACT 3 UPDATE THROUGH APRIL 30, 2026

Over the month of April, the contractor continued sewer, storm drain and water main installation on West Fifth Street between E Street and F Street. The contractor also set up temporary water bypass on E Street between West Fifth Street and Broadway.

### ONGOING AND UPCOMING WORK

The contractor will continue sewer, storm drain and water main installation on West Fifth Street between E Street and F Street. In addition, the contractor will begin sewer, storm drain and water main installation on E Street between West Fifth Street and Broadway. The contractor will also set up temporary water bypass on West Sixth Street.



*Drain manhole installation in West Fifth Street*



*Gate valve installation in West Fifth Street*



# INSTALLATION OF NEW STORM DRAINS, SANITARY SEWERS, AND WATER MAINS IN SOUTH BOSTON – CONTRACT 3



Contractor: P. Gioioso & Sons, Inc., Hyde Park, Massachusetts  
Status as of April 30, 2026

Contract No. 22-309-012  
CWSRF NO.7012

## MAJOR PROGRESS ITEMS – LINEAR FEET (LF) AND % INSTALLED TO DATE

12" – 48" Drain	2,353 LF	31.67%
10" – 24" Sewer	2,492 LF	22.53%
4" – 30" Water Main	2,187 LF	13.97%

## SCHEDULING SUMMARY

Notice to Proceed: 10/07/2024  
Work Commenced: 10/07/2024  
Anticipated Completion Date: 03/11/2027

## SCHEDULE ASSESSMENT

The contractor has completed 242 of the contracted 600 working days and 59.7% of time remaining.

Contact us at:

Project Field Office Voicemail: 617-865-9299 (daytime) or 617-989-7900 (24/7 emergency)

Email: [sbss@bwsc.org](mailto:sbss@bwsc.org)