

**August UPDATE**

Contractor: Umbro & Sons Construction  
Contract NO. 15-308-004

**Work completed in July 2018:**

Shawmut Avenue: 470 LF Between Massachusetts Avenue and Worcester Street

**Upcoming Work in August 2018:**

Shawmut Avenue: Continue Water Main Installation Between Worcester Avenue and Rutland Street



**Temporary Pavement  
Shawmut Avenue at  
West Springfield Street**



**Securing Work Zone and  
Pedestrian Access  
Shawmut Avenue**

**Construction Contacts**

For Additional Information contact:

**Commission:**

Director of Construction:	Irene McSweeney	617-989-7447
Project Engineer:	Chris Dzidek	617-989-7453
Inspector:	Daniel Day	617-719-6612

**Contractor:** Umbro & Sons Construction

Project Manager	Joseph Umbro Sr.	617-427-0030
-----------------	------------------	--------------

**24/7 Emergency:**

BWSC	617-989-7000
------	--------------

We appreciate your patience and cooperation as we complete this difficult work.

**Permanent paving generally occurs 3-6 months after completion of infrastructure work.**

For additional information about this project and other BWSC programs, please visit [www.bwsc.org](http://www.bwsc.org), or follow us on Twitter, Facebook, and Nextdoor.

**THE FOLLOWING PROVIDES AN UPDATE OF COMPLETED WORK AND WORK REMAINING:**

**Water, Drain, Sewer Installation**

<u>Ongoing Work</u>	<u>Scope</u>	<u>Completed</u>	<u>Total</u>	<u>Percent Complete</u>
Shawmut Avenue	12" WM	470	1,680	28%

<u>Completed Work</u>	<u>Scope</u>	<u>Limits</u>	<u>Date Completed</u>
Rutland Square	8" & 8" WM	Columbus Avenue to Tremont Street	5/30/18
Warren Avenue	12" WM	Columbus Square to Berkeley Street	11/16/17
	15" SS	Dartmouth Street to Clarendon Street	12/19/17
	15" SD	Dartmouth Street to Clarendon Street	4/19/18
West Canton Street	12" WM	Warren Avenue to Tremont Street	11/13/17
Worcester Street	12" WM	Columbus Avenue to Tremont Street	5/14/18

<u>Remaining Contract Work</u>			
<i>Limits</i>		<i>Projected Completion</i>	<i>Scope</i>
Blagden Street	Exeter Street to Dartmouth Street	Aug 2019	12" WM
Clarendon Street	Stuart Street to Stanhope Street	June 2019	12" WM, 15" SD
Greenwich Court	Greenwich Street to End	Apr 2019	8" WM
Shawmut Avenue	Mass. Avenue to Brookline Street	Nov 2018	12" WM
Tremont Street	#998 Tremont St. to Camden Street	Aug 2019	12" WM
Worcester Street	Tremont Street to Washington Street	Nov 2018	12" WM

SD = Storm Drain  
 SS = Sanitary Sewer  
 WM = Water Main

Schedule subject to change

For additional information about this project and other BWSC programs, please visit [www.bwsc.org](http://www.bwsc.org), or follow us on Twitter, Facebook, and Nextdoor.