

October UPDATE

Contractor: Umbro & Sons Construction

Contract No. 15-308-004

Work Completed in September 2018:

**Shawmut Avenue: 400 LF of 12" Water Main
Between Rutland Street and San Juan
Street**

Upcoming Work in October 2018:

**Shawmut Avenue: Complete Water Main
Replacement Between San Juan Street
and West Brookline Street
Clarendon Street: Begin Water Bypass Installation**



**Excavating Around Utilities
Shawmut Avenue**



**Water Main Installation
Shawmut Avenue At
Blackstone Square**

Construction Contacts

For Additional Information Contact:

Commission:

Director of Construction:	Irene McSweeney	617-989-7447
Project Engineer:	Chris Dzidek	617-989-7453
Inspector:	Curtis Taylor	617-719-6612

Contractor: Umbro & Sons Construction

Project Manager:	Joseph Umbro Sr.	617-427-0030
------------------	------------------	--------------

<u>24/7 Emergency:</u>	BWSC	617-989-7000
-------------------------------	------	--------------

We appreciate your patience and cooperation
as we complete this difficult work.

Permanent paving generally occurs 3-6 months after completion of infrastructure work.

For additional information about this project and other BWSC programs, please visit www.bwsc.org, or follow us on Twitter, Facebook, and Nextdoor.

THE FOLLOWING PROVIDES AN UPDATE OF COMPLETED AND REMAINING WORK:

Water, Drain, & Sewer Installation

<u>Ongoing Work</u>	<u>Scope</u>	<u>Completed</u>	<u>Total</u>	<u>Percent Complete</u>
Shawmut Avenue	12" WM	1,443	1,680	86%
Worcester Street	12" WM	750	1,820	40%

<u>Completed Work</u>	<u>Scope</u>	<u>Limits</u>	<u>Date Completed</u>
Rutland Square	12" & 8" WM	Columbus Avenue to Tremont Street	5/30/18
Warren Avenue	12" WM	Columbus Square to Berkeley Street	11/16/17
	15" SS	Dartmouth Street to Clarendon Street	12/19/17
	15" SD	Dartmouth Street to Clarendon Street	4/19/18
West Canton Street	12" WM	Warren Avenue to Tremont Street	11/13/17
Worcester Street	12" WM	Columbus Avenue to Tremont Street	5/14/18

<u>Remaining Contract Work</u>			
<i>Limits</i>		<i>Projected Completion</i>	<i>Scope</i>
Blagden Street	Exeter Street to Dartmouth Street	June 2019	12" WM
Clarendon Street	Stuart Street to Stanhope Street	Dec 2018	12" WM, 15" SD
Greenwich Court	Greenwich Street to End	Apr 2019	8" WM
Shawmut Avenue	Mass. Avenue to Brookline Street	Oct 2018	12" WM
Tremont Street	#998 Tremont St. to Camden Street	Sep 2019	12" WM
Worcester Street	Tremont Street to Washington Street	Nov 2019*	12" WM

SD = Storm Drain
 SS = Sanitary Sewer
 WM = Water Main

Schedule subject to change
 *Worcester Street Completion Dependent on Completion of National Grid Work

For additional information about this project and other BWSC programs, please visit www.bwsc.org, or follow us on Twitter, Facebook, and Nextdoor.