



# BOSTON WATER AND SEWER COMMISSION

## Tremont Street

### Combined Sewer Replacement Project

## NOTICE OF COMPLETION

### Summary:

Sewer replacement construction has been completed on Tremont Street between Stuart Street and Boylston Street.

During construction, the existing combined sewer upstream of La Grange Place was found to have been structurally rehabilitated which was unknown due to the surcharged condition of the downstream sewer. Found to be in good condition, the proposed pipe replacement for Phase III has been removed from the scope of work of this project.

### Completed Scope of Work:

- Replacement of 190' of sewer with 12" ductile iron pipe
- Rehabilitation of 24' of sewer with trenchless liner
- Replacement of 1 sewer manhole
- Rehabilitation of 4 sewer manholes
- Replacement of 1 storm drain catch basin
- Cleaning & television inspection of 350' of sewer

### Project Phasing:

- |   |            |
|---|------------|
| ➤ Phase I: at Stuart Street Intersection        | Complete   |
| ➤ Phase II: Stuart Street to La Grange Place    | Complete   |
| ➤ Phase III: La Grange Place to Boylston Street | Annulled   |
| ➤ Temporary Trench Restoration:                 | Complete   |
| ➤ Permanent Trench Restoration:                 | Postponed* |
| ➤ Permanent Sidewalk Restoration:               | Complete   |

### Status:

**CONTRACTOR: RJV Construction**

**BWSC CONTRACT NO. 16-309-002**



**Restored Trench & Sidewalk**

### Schedule:

Start Date: November 21, 2017

Completion Date: May 17, 2018

### Contact Information:

#### **BWSC Representatives**

Project Engineer: Robert da Silva (617) 989-7457  
 Director of Construction: Irene McSweeney (617) 989-7447  
 BWSC Communications: Janet Taylor (617) 989-7354

#### **RJV Construction**

Victor Pacella: (617) 504-0315  
 Office: (781) 821-1469

#### **24/7 Emergency**

**BWSC: (617) 989-7000**

*\*Permanent restoration of the roadway trench is typically scheduled 3-6 months after pipe replacement completion. BWSC will postpone permanent trench restoration until abutting Emerson College and Moxy Hotel construction projects are complete, if requested.*