



BOSTON WATER AND SEWER COMMISSION

Tremont Street

Combined Sewer Replacement Project

NOTICE OF COMPLETION

Summary:

Sewer replacement construction has been completed on Tremont Street between Stuart Street and Boylston Street.

During construction, the existing combined sewer upstream of La Grange Place was found to have been structurally rehabilitated which was unknown due to the surcharged condition of the downstream sewer. Found to be in good condition, the proposed pipe replacement for Phase III has been removed from the scope of work of this project.

Completed Scope of Work:

- Replacement of 190' of sewer with 12" ductile iron pipe
- Rehabilitation of 24' of sewer with trenchless liner
- Replacement of 1 sewer manhole
- Rehabilitation of 4 sewer manholes
- Replacement of 1 storm drain catch basin
- Cleaning & television inspection of 350' of sewer

Project Phasing:

- | | |
|---|------------|
| ➤ Phase I: at Stuart Street Intersection | Complete |
| ➤ Phase II: Stuart Street to La Grange Place | Complete |
| ➤ Phase III: La Grange Place to Boylston Street | Annulled |
| ➤ Temporary Trench Restoration: | Complete |
| ➤ Permanent Trench Restoration: | Postponed* |
| ➤ Permanent Sidewalk Restoration: | Complete |

Status:

CONTRACTOR: RJV Construction

BWSC CONTRACT NO. 16-309-002



Restored Trench & Sidewalk

Schedule:

Start Date: November 21, 2017

Completion Date: May 17, 2018

Contact Information:

BWSC Representatives

Project Engineer: Robert da Silva (617) 989-7457
 Director of Construction: Irene McSweeney (617) 989-7447
 BWSC Communications: Janet Taylor (617) 989-7354

RJV Construction

Victor Pacella: (617) 504-0315
 Office: (781) 821-1469

24/7 Emergency

BWSC: (617) 989-7000

**Permanent restoration of the roadway trench is typically scheduled 3-6 months after pipe replacement completion. BWSC will postpone permanent trench restoration until abutting Emerson College and Moxy Hotel construction projects are complete, if requested.*