



**BOSTON WATER & SEWER COMMISSION  
SOUTH BOSTON SEWER SEPARATION PROJECT**

**Contract No. 21-309-012**

**CWSRF NO. 7012**

**Report for September 1 through September 30, 2025**



## OVERALL PROJECT UPDATE

The Boston Water and Sewer Commission's South Boston Sewer Separation Project involves separating the combined sewer system in South Boston. The purpose of this project is to reduce pollution levels in Boston Harbor by substantially decreasing the number and volume of Combined Sewer Overflows into Fort Point Channel and Boston Harbor. The separation project is being undertaken by the Commission.

The South Boston Sewer Separation Project encompasses an area roughly delineated by Interstate 93 to the west, West Broadway, and West Second Street to the north and east, G Street to the east, and Devine Way to the south. Land use in the project area is characterized by residential neighborhoods; light industrial and large commercial buildings and complexes; small business and retail districts; civic, cultural, and educational facilities; and transportation-related sites.



*Installed 48" Drain in D Street at Old Colony Avenue*

## CONTRACT 2 UPDATE THROUGH SEPTEMBER 30, 2025

The contractor completed all pipeline installation and trench paving on D Street from Dorchester Avenue to West Ninth Street.

## ONGOING AND UPCOMING WORK

The contractor will continue project cleanup, reinstallation of disturbed sidewalks and curbing on D Street, and performing post video documentation of sewer and drain pipelines installed within the contract limits. Site walks for final inspection to be scheduled during month of October.



*Demolition existing combined sewer D Street*

Contact us at:

Project Field Office Voicemail: 617-865-9299 (daytime) or 617-989-7900 (24/7 emergency)

Email: [sbss@bwsc.org](mailto:sbss@bwsc.org)



# INSTALLATION OF NEW STORM DRAINS, SANITARY SEWERS, AND WATER MAINS IN SOUTH BOSTON – CONTRACT 2



Contractor: Fed. Corp., Dedham, Massachusetts  
Status as of September 30, 2025

Contract No. 21-309 012  
CWSRF NO.7012

## MAJOR PROGRESS ITEMS – LINEAR FEET (LF) AND % INSTALLED TO DATE

12" – 60" Drain	6437 LF	103.40%
10" – 24" Sewer	6,864 LF	99.19%
4" – 20" Water Main	11,213 LF	96.29%

## SCHEDULING SUMMARY

Notice to Proceed:	09/11/2023
Contract Start:	09/12/2023
Anticipated Completion:	Winter 2025



*Overlay paving D Street from Old Colony Avenue to West Ninth Street*

Contact us at:

Project Field Office Voicemail: 617-865-9299 (daytime) or 617-989-7900 (24/7 emergency)

Email: [sbss@bwsc.org](mailto:sbss@bwsc.org)