

Brookline Avenue May Project Update

Contract: 15-308-001

Contractor: RJV Construction

PURPOSE

The purpose of this project is to upgrade the water, sewer and drainage systems within Brookline Avenue from Riverway to Fenway.

**Excavation for Installation of New Sewer
Manhole at Fenwood Road**

UPCOMING WORK

- Installation of temporary water main by-pass system from Francis Street to Longwood Avenue
- Replacement of 200 feet of drain pipes from Deaconess Road to Joslin Place
- Replacement of the water main from Francis Street to Longwood Ave, approximately 630 feet



COMPLETED WORK

- Replaced 430 feet of 12" water main (Fenwood Road to MATEP Building)
- Replaced 50 feet of sewer at Fenwood Road and installed new sewer manhole
- Replaced 700 feet of drain pipes (from Short Street to Longwood Ave)
- Completed 2 Excavated Point Repairs
- Rehabilitation of 1,320 feet of sewer and drain pipes

PLEASE NOTE:

As water main by-pass installation begins, the contractor may need access to buildings to determine location and size of connections. One-day shutdowns will be necessary to connect buildings to the by-pass system and again to remove them from by-pass upon completion of the water main installation.

CONSTRUCTION CONTACTS:

BWSC

Irene McSweeney	Dir. of Construction	(617) 989-7447
Peter Salvatore	Project Engineer	(617) 989-7450
Janet Taylor	Community Relations	(617) 989-7354

CONTRACTOR CONTACT:

RJV Construction

Vee Pacella	Superintendent	(617) 504-0315
-------------	----------------	----------------

**IN AN EMERGENCY, CONTACT BWSC'S 24 HOUR, 7 DAY A
WEEK NUMBER AT 617-989-7000**

We appreciate the on-going cooperation of all the abutters as we complete these water, sewer and drainage improvements.