



BOSTON WATER & SEWER COMMISSION
SOUTH BOSTON SEWER SEPARATION PROJECT
Contract No. 21-309-012
CWSRF NO. 7012
Report for January 1 through January 31, 2025



OVERALL PROJECT UPDATE

The Boston Water and Sewer Commission’s South Boston Sewer Separation Project involves separating the combined sewer system in South Boston. The purpose of this project is to reduce pollution levels in Boston Harbor by substantially decreasing the number and volume of Combined Sewer Overflows into Fort Point Channel and Boston Harbor. The separation project is being undertaken by the Commission.

The South Boston Sewer Separation Project encompasses an area roughly delineated by Interstate 93 to the west, West Broadway, and West Second Street to the north and east, G Street to the east, and Devine Way to the south. Land use in the project area is characterized by residential neighborhoods; light industrial and large commercial buildings and complexes; small business and retail districts; civic, cultural, and educational facilities; and transportation-related sites.

**CONTRACT 2 UPDATE
 THROUGH JANUARY 31, 2025**

In accordance with contract requirements, the project observed the City of Boston winter moratorium and did not complete work in the month of January.

ONGOING AND UPCOMING WORK

The contractor anticipates remobilizing with one crew on D Street to continue watermain installation in February.

**MAJOR PROGRESS ITEMS – LINEAR FEET (LF)
 AND % INSTALLED TO DATE**

12” – 48” Drain	4068 LF	65.34%
10” – 24” Sewer	5732 LF	82.83%
4” – 20” Water Main	9920 LF	85.18%

SCHEDULING SUMMARY

Notice to Proceed: 09/11/2023
 Work Commenced: 09/12/2023
 Anticipated Completion Date: 04/06/2026

SCHEDULE ASSESSMENT

The contractor has completed 258 of the contracted 400 working days and 35.5% of time remaining.

Contractor: Fed. Corp., Dedham, Massachusetts
 Status as of January 31, 2025

Contract No. 21-309-012
 CWSRF NO.7012