



BOSTON WATER & SEWER COMMISSION
SOUTH BOSTON SEWER SEPARATION PROJECT
Contract No. 22-309-012
CWSRF NO. 7012
Report for May 1 through May 31, 2026



OVERALL PROJECT UPDATE

The Boston Water and Sewer Commission's (the Commission) South Boston Sewer Separation Project involves separating the combined sewer system in South Boston. The purpose of this project is to reduce pollution levels in Boston Harbor by substantially decreasing the number and volume of Combined Sewer Overflows (CSOs) into Fort Point Channel and Boston Harbor. The separation project is being undertaken by the Commission in association with the Massachusetts Water Resources Authority (MWRA).

The South Boston Sewer Separation Project encompasses an area roughly delineated by Interstate 93 to the west, West Broadway, and West Second Street to the north and east, G Street to the east, and Devine Way to the south. Land use in the project area is characterized by residential neighborhoods; light industrial and large commercial buildings and complexes; small business and retail districts; civic, cultural, and educational facilities; and transportation-related sites.

CONTRACT 3 UPDATE THROUGH MAY 31, 2026

Over the month of May, the contractor continued installation of water, sewer and storm drain mainline on E Street between West Fifth Street and West Fourth Street as well as sewer and drain mainline on West Fifth Street between E Street and F Street. The contractor also began excavation for sewer and drain mainline on West Sixth Street at the intersection of E Street. To accommodate work, the contractor began water service connections to the recently installed temporary water bypass on West Sixth Street.

ONGOING AND UPCOMING WORK

The contractor will continue to make temporary water service connections ahead of the installation of sewer and drain mainline on West Sixth Street between E Street and F Street. The contractor will begin water main installation on E Street between West Fourth Street and Broadway.



Drain manhole installation in E Street



Temporary paving at the intersection of West Fifth Street and F Street



INSTALLATION OF NEW STORM DRAINS, SANITARY SEWERS, AND WATER MAINS IN SOUTH BOSTON – CONTRACT 3



Contractor: P. Gioioso & Sons, Inc., Hyde Park, Massachusetts
Status as of May 31, 2026

Contract No. 22-309-012
CWSRF NO.7012

MAJOR PROGRESS ITEMS – LINEAR FEET (LF) AND % INSTALLED TO DATE

12" – 48" Drain	3,005 LF	40.44%
10" – 24" Sewer	2,936 LF	26.55%
4" – 30" Water Main	2,362LF	15.08%

SCHEDULING SUMMARY

Notice to Proceed: 10/07/2024
Work Commenced: 10/07/2024
Anticipated Completion Date: 03/11/2027

SCHEDULE ASSESSMENT

The contractor has completed 262 of the contracted 600 working days and 56.3% of time remaining.