BOSTON WATER & SEWER COMMISSION
SOUTH BOSTON SEWER SEPARATION PROJECT
Contract No. 22-309-012
CWSRF NO. 7012
Report for September 1 through September 30, 2026

OVERALL PROJECT UPDATE

The Boston Water and Sewer Commission's (the Commission) South Boston Sewer Separation Project involves separating the combined sewer system in South Boston. The purpose of this project is to reduce pollution levels in Boston Harbor by substantially decreasing the number and volume of Combined Sewer Overflows (CSOs) into Fort Point Channel and Boston Harbor. The separation project is being undertaken by the Commission in association with the Massachusetts Water Resources Authority (MWRA).

The South Boston Sewer Separation Project encompasses an area roughly delineated by Interstate 93 to the west, West Broadway, and West Second Street to the north and east, G Street to the east, and Devine Way to the south. Land use in the project area is characterized by residential neighborhoods; light industrial and large commercial buildings and complexes; small business and retail districts; civic, cultural, and educational facilities; and transportation-related sites.

Electrical duct bank in the E Street and Silver Street intersection

CONTRACT 3 UPDATE THROUGH SEPTEMBER 30, 2026

Over the month of September, the contractor completed sewer, drain and water mainline installation on West Sixth Street and E Street. The contractor continued installation of sewer mainline on F Street between Gold Street and West Sixth Street. The contractor also continued making service connections to the temporary water bypass on Silver Street.

Sewer installation in F Street

ONGOING AND UPCOMING WORK

The contractor will continue installation of sewer and drain mainline on Silver Street between E Street and F Street and on F Street between West Fourth Street and West Fifth Street. Additionally, the contractor will continue water mainline installation on Silver Street between E and F Street.

Contact us at:
Project Field Office Voicemail: 617-865-9299 (daytime) or 617-989-7900 (24/7 emergency)
Email: sbss@bwsc.org

INSTALLATION OF NEW STORM DRAINS, SANITARY SEWERS, AND WATER MAINS IN SOUTH BOSTON – CONTRACT 3

Contractor: P. Gioioso & Sons, Inc., Hyde Park, Massachusetts
Status as of September 30, 2026

Contract No. 22-309-012
CWSRF NO.7012

MAJOR PROGRESS ITEMS – LINEAR FEET (LF) AND % INSTALLED TO DATE

12" – 48" Drain	4,921 LF	66.23%
10" – 24" Sewer	4,502 LF	40.71%
4" – 30" Water Main	3,383 LF	21.60%

SCHEDULING SUMMARY

Notice to Proceed:	10/07/2024
Work Commenced:	10/07/2024
Anticipated Completion Date:	03/11/2027

SCHEDULE ASSESSMENT

The contractor has completed 339 of the contracted 600 working days and 43.5% of time remaining.

Contact us at:
Project Field Office Voicemail: 617-865-9299 (daytime) or 617-989-7900 (24/7 emergency)
Email: sbss@bwsc.org