BOSTON WATER & SEWER COMMISSION
SOUTH BOSTON SEWER SEPARATION PROJECT
Contract No. 22-309-012
CWSRF NO. 7012
Report for October 1 through October 31, 2026

OVERALL PROJECT UPDATE

The Boston Water and Sewer Commission's (the Commission) South Boston Sewer Separation Project involves separating the combined sewer system in South Boston. The purpose of this project is to reduce pollution levels in Boston Harbor by substantially decreasing the number and volume of Combined Sewer Overflows (CSOs) into Fort Point Channel and Boston Harbor. The separation project is being undertaken by the Commission in association with the Massachusetts Water Resources Authority (MWRA).

The South Boston Sewer Separation Project encompasses an area roughly delineated by Interstate 93 to the west, West Broadway, and West Second Street to the north and east, G Street to the east, and Devine Way to the south. Land use in the project area is characterized by residential neighborhoods; light industrial and large commercial buildings and complexes; small business and retail districts; civic, cultural, and educational facilities; and transportation-related sites.



Excavation at Silver Street

CONTRACT 3 UPDATE THROUGH OCTOBER 31, 2026

Over the month of October, the contractor continued sewer, drain and water mainline installation on Silver Street from E Street to F Street. The contractor continued installation of sewer and drain mainline on F Street between West Fifth Street and West Fourth Street.



Drain installation on F Street

ONGOING AND UPCOMING WORK

The contractor will continue installation of sewer, drain and water mainline on Silver Street, as well as sewer and drain mainline installation on F Street between Gold Street and West Fourth Street.

Contact us at:
Project Field Office Voicemail: 617-865-9299 (daytime) or 617-989-7900 (24/7 emergency)
Email: sbss@bwsc.org

INSTALLATION OF NEW STORM DRAINS, SANITARY SEWERS, AND WATER MAINS IN SOUTH BOSTON – CONTRACT 3

Contractor: P. Gioioso & Sons, Inc., Hyde Park, Massachusetts
Status as of October 31, 2026

Contract No. 22-309-012
CWSRF NO.7012

MAJOR PROGRESS ITEMS – LINEAR FEET (LF) AND % INSTALLED TO DATE

12" – 48" Drain	5,549 LF	74.68%
10" – 24" Sewer	4,833 LF	43.70%
4" – 30" Water Main	3,559 LF	22.73%

SCHEDULING SUMMARY

Notice to Proceed:	10/07/2024
Work Commenced:	10/07/2024
Anticipated Completion Date:	03/11/2027

SCHEDULE ASSESSMENT

The contractor has completed 357 of the contracted 600 working days and 40.5% of time remaining.

Contact us at:
Project Field Office Voicemail: 617-865-9299 (daytime) or 617-989-7900 (24/7 emergency)
Email: sbss@bwsc.org